

Activity ID	Activity Name	Original Duration	Start	Finish	March 2020		April 2020				May 2020			June 2020			July 2020			August 2020												
					01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	
<b>City of Montebello - Pave the Way 1A</b>		55	09-Mar-20	22-May-20	22-May-20, City of Montebello - Pave the Way 1A																											
<b>GC West Area</b>		55	09-Mar-20	22-May-20	22-May-20, GC West Area																											
100000	Notice to Proceed	1	09-Mar-20	09-Mar-20	Notice to Proceed																											
100010	PCC Remove and Grade - GC West Area	12	09-Mar-20	24-Mar-20	PCC Remove and Grade - GC West Area																											
100020	PCC Pour - GC West Area - Weds & Thurs	11	12-Mar-20	26-Mar-20	PCC Pour - GC West Area - Weds & Thurs																											
100030	PPC Backfill & Slot Pave - GC West Area - Fri	11	13-Mar-20	27-Mar-20	PPC Backfill & Slot Pave - GC West Area - Fri																											
100040	Cold Mill and AC Pave - GC West Area	1	30-Mar-20	30-Mar-20	Cold Mill and AC Pave - GC West Area																											
100050	Striping - GC West Area	3	31-Mar-20	02-Apr-20	Striping - GC West Area																											
100060	Adjustments - CG West Area	2	31-Mar-20	01-Apr-20	Adjustments - CG West Area																											
<b>South CH Area</b>		39	31-Mar-20	22-May-20	22-May-20, South CH Area																											
A1000	PCC Remove & Grade - South CH Area	33	31-Mar-20	14-May-20	PCC Remove & Grade - South CH Area																											
A1010	PCC Pour - South CH Area - Weds & thurs	31	03-Apr-20	15-May-20	PCC Pour - South CH Area - Weds & thurs																											
A1020	PCC Backfill & Slot Pave - South CH Area	30	06-Apr-20	15-May-20	PCC Backfill & Slot Pave - South CH Area																											
A1030	Cold Mill & Pave - South CH Area	2	18-May-20	19-May-20	Cold Mill & Pave - South CH Area																											
A1040	Striping - South CH Area	3	20-May-20	22-May-20	Striping - South CH Area																											
A1050	Adjustment - South CH Area	2	20-May-20	21-May-20	Adjustment - South CH Area																											

█ Actual Work     █ Critical Remaining Work  
█ Remaining Work     ◆ Milestone